

PENNIES FOR PROGRESS

Program 1							
Referendum Passed: 1997	Tax Collection began: 1st Qrt 1998	Budget: \$211,384,160	Tax Expired: 4th Qrt 2004	Projects: 14	Program Duration: 1997 - 2013		
Program 2							
Referendum Passed: 2003	Tax Collection began: 1st Qrt 2005	Budget: \$173,000,000	Tax Expired: 4th Qrt 2011	Projects: 25	Program Duration: 2004 -2015		
Program 3							
Referendum Passed: August 2011	Tax Collection began: 4st Qrt 2011	Budget: \$161,000,000	Tax Expired: 4th Qrt 2018	Projects: 14	Program Duration: 2011 -2020		
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company
03020-001	Three-Lane	Mount Gallant Road	\$8,671,991	Complete	Complete	Florence & Hutcheson	United Construction
03020-003	Multilane	SC Highway 55 East of Clover	\$10,708,855	Complete	Complete	HDR Engineering	Blythe Development
03020-004a	Two-Lane New Alignment	Fort Mill Southern Bypass Phase I	\$27,000,000	Complete	Spring 2014	STV	Eagle Construction
03020-004b	Two-Lane New Alignment	Fort Mill Southern Bypass Phase 2	\$20,983,930	Complete	Complete	STV	Triangle Grading and Paving
03020-005a	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase I	\$7,256,336	Complete	Complete	Phase I - SCDOT	Granite Construction
03020-005	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase 2	\$7,861,032	For remaining SC 97 section - Construction to begin October 2016.	Winter 2017	Mulkey Engineering	Eagle Construction
03020-006	Two-Lane New Alignment	Tega Cay/Gold Hill Road Connector	\$11,131,617	Under Construction. Anticipated completion date Spring 2017.	Summer 2017	Campco Engineering	Granite Construction
03020-008	Multilane	US Highway 21 (Catawba River Bridge)	\$8,621,939	Complete	Jul-13	STV	Rea Construction
03020-010	Three-Lane	White Street Realignment and Railroad Crossing	\$5,253,297	White St. construction completed. Quantz/Poe Streets RR Crossing in ROW stage. Rock Hill is Project Manager.	2017	City of Rock Hill (HDR Engineering)	Blythe Development
03020-011	Safety	McConnell's Highway	\$14,822,008	Complete	Complete	SCDOT	Boggs Paving
03020-012	Three-Lane	Mount Gallant Road	\$8,696,612	Bid Spring 2017.	Winter 2019	Transystems	Not awarded yet
03020-013	Multilane	SC Highway 557	\$1,885,726	Moved to Pennies 3		Mulkey Engineering	Not awarded yet
03020-015	Three-Lane	SC Highway 160	\$476,849	Moved to PFP 3	Not set yet	Florence & Hutcheson	Not awarded yet
03020-016	Three-Lane	Riverview Road	\$83,995	Moved to PFP 3	Not set yet	Campco Engineering	Not awarded yet
03020-017	Three-Lane	SC Highway 72	\$596,264	Moved to PFP 3	Not set yet	HDR Engineering	Not awarded yet
03020-019	Three-Lane	Mount Gallant Road	\$221,040	Moved to PFP 3	Not set yet	Florence & Hutcheson	Not awarded yet
03020-020	Multilane	SC Highways 274/Pole Branch Road	\$156,892	Moved to PFP 3	Not set yet	DRMP Engineering	Not awarded yet
03020-022	Multilane	Springhill Farm Road	\$46,379	Funded from CMAQ; Complete	Complete	Hold for Funding	Complete

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1					
------------------	--	--	--	--	--

Referendum Passed: 1997	Tax Collection began: 1st Qrt 1998	Budget: \$211,384,160	Tax Expired: 4th Qrt 2004	Projects: 14	Program Duration: 1997 - 2013
-------------------------	------------------------------------	-----------------------	---------------------------	--------------	-------------------------------

Program 2					
------------------	--	--	--	--	--

Referendum Passed: 2003	Tax Collection began: 1st Qrt 2005	Budget: \$173,000,000	Tax Expired: 4th Qrt 2011	Projects: 25	Program Duration: 2004 -2015
-------------------------	------------------------------------	-----------------------	---------------------------	--------------	------------------------------

Program 3					
------------------	--	--	--	--	--

Referendum Passed: August 2011	Tax Collection began: 4st Qrt 2011	Budget: \$161,000,000	Tax Expired: 4th Qrt 2018	Projects: 14	Program Duration: 2011 -2020
--------------------------------	------------------------------------	-----------------------	---------------------------	--------------	------------------------------

Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company
03020-023	Multilane	SC Highway 51	\$50,978	Design and Permitting; Added to 'PFP 3' list	Not set yet	Hold for Funding	Not awarded yet
03020-025	Multilane	SC Highway 160	\$6,244	Moved to PFP 3; Added to 'PFP 3' list	Not set yet	Not yet awarded	Not awarded yet
03020-002a	Intersection	SC Highway 5/Reservation Road	\$1,094,565	Complete	Complete	Campco Engineering	Rea Construction
03020-002b	Intersection	Bird Street/University Drive	\$940,494	Complete	Complete	Campco Engineering	Rea Construction
03020-002c	Intersection	SC Highway 49/Paraham Road	\$840,913	Complete	Complete	Campco Engineering	Rea Construction
03020-002e	Intersection	Mount Gallant Road/Paraham Road	\$265,232	Complete	Complete	Campco Engineering	Rea Construction
03020-002d	Intersection	SC Highway 55/Rhyne Road	\$831,427	Complete	Complete	STV	US Group
03020-002f	Intersection	SC Highway 321/Ferguson Ridge Road/Ridge Road	\$1,959,498	Complete	Complete	STV	Blythe Development
03020-002g	Intersection	Porter Road/Firetower Road	\$836,710	Complete	Complete	STV	US Group
03020-002h	Intersection	Shiloh Road/SC Highway 5	\$949,219	Complete	Complete	STV	Rea Construction
03020-002i	Intersection	SC Highway 324/Cameron Road/Gordon Road	\$2,407,246	Complete	Complete	STV	Boggs Paving
03020-002j	Intersection	Rawlinson Road	\$622,421	Complete	Complete	Campco Engineering	Rea Construction
03020-007a	Intersection	Adnah Church Road/SC Highway 161/ SC Highway 274	\$2,420,274	Complete	Complete	Florence & Hutcheson	Boggs Paving
03020-007b	Intersection	Adnah Church Road/ SC Highway 5/Eastview Road	\$2,420,274	Complete	Complete	Florence & Hutcheson	Blythe Development
03020-007c	Intersection	Eastview Road/McConnell's Hwy/Falls Road	\$2,420,274	Complete	Complete	Florence & Hutcheson	Boggs Paving
03020-007d	Intersection	Falls Road/Robertson Road	\$0	Complete	Complete	SCDOT	SCDOT
03020-007e	Intersection	Robertson Road/Neely Road	\$2,420,275	Complete	Complete	Florence & Hutcheson	Blythe Development
03020-005c	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase I	\$0	SC49 & 211, Nimitz Rd.Complete; Complete	Complete	Phase I - SCDOT	Granite Construction
03020-011a	Three-Lane	McConnell's Highway	\$14,822,001	Under Construction. Completion Summer 2018.	2018	STV	Eagle Construction

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.