

PENNIES FOR PROGRESS

Program 1					
------------------	--	--	--	--	--

Referendum Passed: 1997	Tax Collection began: 1st Qrt 1998	Budget: \$211,384,160	Tax Expired: 4th Qrt 2004	Projects: 14	Program Duration: 1997 - 2013
-------------------------	------------------------------------	-----------------------	---------------------------	--------------	-------------------------------

Program 2					
------------------	--	--	--	--	--

Referendum Passed: 2003	Tax Collection began: 1st Qrt 2005	Budget: \$173,000,000	Tax Expired: 4th Qrt 2011	Projects: 25	Program Duration: 2004 -2015
-------------------------	------------------------------------	-----------------------	---------------------------	--------------	------------------------------

Program 3					
------------------	--	--	--	--	--

Referendum Passed: August 2011	Tax Collection began: 4st Qrt 2011	Budget: \$161,000,000	Tax Expired: 4th Qrt 2018	Projects: 14	Program Duration: 2011 -2020
--------------------------------	------------------------------------	-----------------------	---------------------------	--------------	------------------------------

Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company
11149-001	Multilane	SC Highway 160 West	\$8,848,728	SCDOT constructing Gold Hill/Highway 160 Intersection. Right of Way acquisition underway.	2019	Campco Engineering	Not awarded yet
11149-002	Multilane	SC Highway 274 and 279	\$25,775,000	Finalizing right of way acquisition	2020	Mead & Hunt	Not awarded yet
11149-004	Multilane	US 21 North Phase I and SC 51	\$22,425,371	70% plans. Awaiting comments from SCDOT.	2021	STV	Not awarded yet
11149-005	Shoulder Widening	Sutton Springs Road	\$2,911,333	Complete	Complete	SCDOT	Not awarded yet
11149-006	Multilane	Cel-River/Red River Road	\$5,829,427	Rock Hill is Project Manager. SCDOT managing construction. Under Construction. Completion Fall 2018.	2018	HDR Engineering	Blythe Development
11149-007	Interchange Improvement	Gold Hill Road/I-77	\$11,649,811	Right of way acquisition underway.	2019	Kimley-Horn and Associates	Not awarded yet
11149-008a	Safety	US 21/Anderson/Cowan Farm Road Intersection	\$5,000,000	Managed by SCDOT as a Safety Project. ROW stage. Bid Summer/Fall 2017.	2018	HDR Engineering	Not awarded yet
11149-008b	Safety	SC 49 - Congress Street/Lincoln Road Intersection	\$1,200,000	Under Construction	2017	Kimley-Horn and Associates	Granite
11149-008c	Safety	US 321/Johnson Street/Railroad Avenue Intersection	\$1,000,000	Survey being finalized.	2019	SCDOT	Not awarded yet
11149-008d	Safety	SC Highway 49/Campbell Road Intersection	\$500,000	Complete	Complete	Kimley-Horn and Associates	Granite
11149-008e1	Pedestrian Safety	Sullivan Middle School Sidewalk	\$607,000	Complete	Complete	Campco Engineering	Not awarded yet
11149-008e2	Safety	Cherry Road Pedestrian Safety	\$1,151,839	Under Design.	2018	Campco Engineering	Not awarded yet
11149-008f	Safety	Griggs Road/Bate Harvey/SC 557 Intersection	\$1,000,000	Under Construction	2017	URS	Granite
11149-008g	Safety	4th Street/5th Street/Ross Cannon Street Intersection	\$660,245	Finalizing plans	2017	SCDOT	Not awarded yet
11149-008h	Intersection Realignment	White Street/West Main/Constitution Realignment	\$5,000,000	Complete	Complete	Campco Engineering	Blythe Development
11149-008i	Intersection	Paraham Road Shoulder Widening	\$8,022,660	Under construction. Est. Completion Fall 2017.	2017	CECS	Blythe Development
11149-008j	Safety	Fort Mill Southern Bypass/Spratt/Sutton Connector	\$4,752,536	Submitted 70% right of way plans. Awaiting SCDOT comments.	2018	STV	Not awarded yet

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Budget: \$211,384,160		Tax Expired: 4th Qrt 2004	Projects: 14	Program Duration: 1997 - 2013
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Budget: \$173,000,000		Tax Expired: 4th Qrt 2011	Projects: 25	Program Duration: 2004 -2015
Program 3								
Referendum Passed: August 2011		Tax Collection began: 4st Qrt 2011		Budget: \$161,000,000		Tax Expired: 4th Qrt 2018	Projects: 14	Program Duration: 2011 -2020
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
11149-008k	Safety	University Drive (Bike lanes and sidewalk)	\$1,300,000	Under design; Bid Summer 2017	2018	Campco Engineering	Not awarded yet	
11149-009	Multilane	SC Highway 557	\$4,324,400	Submitted 70% right of way plans. Awaiting SCDOT comments.	2020	Mulkey Engineering	Not awarded yet	
11149-010	Multilane	SC 160 East	\$4,793,053	Preliminary right of way plans	2020	STV	Not awarded yet	
11149-012	Multilane	Riverview Road	\$7,851,942	Under design.	2020	Campco	Not awarded yet	
11149-013	Multilane	Mt Gallant Road	\$10,026,668	Under design.	2022	KCI	Not awarded yet	
11149-014	Multilane	SC Hwy 72	\$10,614,300	Under design.	2021	CDM Smith	Not awarded yet	
11149-003	Two-Lane New Alignment	SC 321/Barrett/West Gate	\$561,000	Phase I from US 321 to Guinn Street ROW acquisition. Phase II from Guinn Street to Barrett Road. Submitted 70% plans.	2018	Joel E. Wood & Associates	Not awarded yet	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.